

CW-P-241B Laser Alignment Report

Instrument: LAS-AXIS-5 | Technician: J. Kendall | Date: 2026-06-15 | Alignment standard: plant rotating equipment guide RE-03.

1. Setup and source notes

field	value	units	note
machine train	MTR-CW-241B to CW-P-241B	text	Tag CW-P-241 appears only as legacy alias.
coupling spacer length	112.0	mm	Measured installed spacer; asset register 108 mm is shelf spare context.
thermal growth setting	0.00	mm	Cold alignment verification.
running speed used for tolerance	1770	rpm	Tachometer during run test.
tolerance class	standard pump	text	Offset and angular tolerance based on 1770 rpm class.

2. Pre-correction alignment readings

plane	vertical offset mm	vertical angle mm/100mm	horizontal offset mm	horizontal angle mm/100mm	status
near plane	0.18	0.09	-0.22	-0.11	OUT_OF_TOL
far plane	0.24	0.12	-0.28	-0.13	OUT_OF_TOL

3. Soft-foot readings after shim correction

foot	pre-correction mm	final residual mm	acceptance limit mm	status
Motor foot A	0.12	0.02	0.05	ACCEPT
Motor foot B	0.09	0.03	0.05	ACCEPT
Motor foot C	0.07	0.01	0.05	ACCEPT
Motor foot D	0.05	0.02	0.05	ACCEPT

4. Final alignment readings

plane	vertical offset mm	vertical angle mm/100mm	horizontal offset mm	horizontal angle mm/100mm	acceptance limit	status
near plane	0.03	0.02	-0.04	-0.02	<=0.05 mm offset and <=0.05 mm/100mm angle	ACCEPT
far plane	0.04	0.03	-0.05	-0.03	<=0.05 mm offset and <=0.05 mm/100mm angle	ACCEPT

5. Interpretation note

Final alignment is acceptable only for the installed 112.0 mm spacer. Do not transfer the final alignment status to the 108 mm spare spacer listed in the asset register.